

## Holtze enabling infrastructure

### Construction works reach 25 per cent milestone

Dear stakeholder,

Construction of Holtze part A enabling infrastructure is now 25 per cent complete with a large majority of stormwater, sewer, electrical, communications and water services finished.

As part of these significant works, 12,000 cubic meters of materials have been excavated, or cut, from the planned Linco Road duplication area, which is now ready for the road foundation to be laid. The materials excavated from the Linco Road duplication are being reused to fill and level the site where works will soon commence to duplicate Glyde Point Road.

The project has supported 65 local jobs including 21 Indigenous employment opportunities, with products such as prefabricated storm and sewer pits sourced locally.

Construction works are continuing and are expected to be completed late 2025. They will include:

- underground pipe laying for services
- foundation laying for the Linco Road duplication
- construction of the Glyde Point Road duplication
- upgrades to intersections
- landscaping and street lighting.

Changes to construction impacts and traffic management will continue to be communicated in advance.

Please be advised Crown Land will soon undertake routine firebreak clearing ahead of annual prescribed burns scheduled for early May. Public notices will be issued by NT Fire and Rescue Service.

For further information, please contact the project hotline **1800 920 260**, email [feedback@truenorthcomm.com.au](mailto:feedback@truenorthcomm.com.au), or visit [environment.nt.gov.au/lands-planning/projects](http://environment.nt.gov.au/lands-planning/projects).